GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

PR & RD Dept. – Visakhapatnam District - "Road from Devapuram PR Road to Cheemalapalli in Paderu (M)" - Revised Administrative Sanction (RAS) for an amount of Rs.285.00 lakhs; as against an estimated amount of Rs.238.52 lakhs i.e. diference costing Rs.46.58 lakhs, due to excess tender percentage – Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.22 **Dated.19.01.2022.**

Read the following:-

1.G.O.Rt.No.249, PR & RD (Progs.II) Dept., dt.23.03.2018.
2.G.O.Rt.No.375, PR & RD (Progs.II) Dept., dt.01.05.2018.
3.G.O.Ms.No.60, PR & RD (Progs.II) Dept., dt.28.05.2018.
4.From the ENC, PR, Vijayawada letter No.W12/ AP19XI112/ Cheemalapalli/VSP/Police blocks/2018, dt.17.03.2021.

.....

O R D E R:-

In the G.O. third read above, the work "Road from Devapuram PR Road to Cheemalapalli in Paderu (M), Visakhapatnam District" was administrative sanctioned for an amount of Rs.238.42 lakhs (MoRD share Rs.143.05 lakhs and State share Rs.95.37 lakhs) with Terrazyme Technology under PMGSY Phase-XI. The work was awarded by the State Level Financial Evaluation Committee constituted vide G.O. frst read above to M/s VSR Constructions, Nandyal @ 19.53% excess over the estimated rates (2017-18 SoR) as per the permission accorded for calling tenders without keeping cap on tender percentage in LWE areas, vide G.O. second read above. The work was sanctioned to provide basic access to Cheemalapalli Village located in interior Paderu block and awarded in 3rd call tender, with excess tender premium.

2. The RAS is required due to the following items only, for which the amount is to be adjusted from State funds as per PMGSY Guidelines.

S.No.	Item	Amount Increased	Remarks
1	Excess Tender Percentage @ 19.53%	Rs.38.82 Lakhs	Awarded as per G.O.Rt.No.375, Dt.01.05.2018 of PR&RD (Progs.II) Dept., GoAP
2	Enhanced Seigniorage charges + GST on excess T.P	Rs.7.76 Lakhs	Vide G.O.Ms.No.11 Dated:11.02.2020 Industries and Commerce (M.II) Dept., GoAP.
	Total	Rs.46.58 Lakhs	

3. In his letter fourth read above, the Engineer-in-Chief, PR, A.P., Vijayawada has requested to accord Revised Administrative Sanction with the modified share as noted below.

Sanction	GoI Share Rs. in Lakhs	State Share Rs. in Lakhs	Total Rs. in Lakhs	Reasons
As per OAS	143.05	95.37	238.42	1.Excess Tender Percentage 2.Enhanced Seigniorage charges + GST on excess T.P.
As per RAS proposed	143.05	141.95	285.00	
Difference cost	0.00	46.58	46.58	

(P.T.O)

4. In the circumstances explained above, Government, after careful consideration hereby accord Revised Administrative Sanction (RAS) for the work "Road from Devapuram PR Road to Cheemalapalli in Paderu (M), Visakhapatnam District" for an amount of Rs.285.00 lakhs; as against an estimated amount of Rs.238.52 lakhs due to excess tender percentage as indicated above. (i.e. difference costing Rs.46.58 lakhs).

5. The Engineer-in-Chief, PR, A.P., Vijayawada is requested to take further necessary action, accordingly.

6. This order issues with the concurrence of Finance (FMU – PR & RD, RWS) Dept., vide their U.O. No. FMU0PC(PRRD)/136/2020, dt.02.01.2022, (computer No. 1237319.)

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR, A.P., Vijayawada
The Superintending Engineer, PR Circle, Visakhapatnam
Copy to:-
The Director of Treasures & Accounts, A.P., Vijayawada
The Director of Works & Accounts, A.P., Vijayawada
The Pay & Accounts Officer, A.P., Vijayawada
The District Treasury Officer, Visakhapatnam
The Finance (FMU – PR & RD, RWS) Dept.
The P.S. to M (PR & RD, M&G)
The P.S. to Prl. Secy. to Govt., PR & RD Dept.
Sc/Sf.,

//FORWARDED :: BY ORDER//

S. N. Sili

SECTION OFFICER